

Draft Schedule – Lechuza Beach Public Access Improvement Project (2007)
(Approximate dates)

Biology baseline study	Completed
Traffic study winter survey	Completed
Supplemental survey completed	April-Early May 2007
MRCA works with MEHOA on conceptual design	April-May 2007
Civil & structural drawings based on conceptual design completed	June-Early July 2007
Geotechnical testing & study (2-3 months)	May-July 2007
Biology impact study completed	June 2007
Traffic study summer survey completed	July 2007
Traffic impact study completed	July 2007
Apply for funding	July 2007
CEQA preparation (<i>assumes ND or MND</i>)	July-Aug. 2007
CEQA certification	Sept. 2007
Preparation of CDP permit application	Sept.-Oct. 2007
Submit CDP permit application to City (<i>assumes construction drawings-ready-to-build are not required at this stage</i>)	Oct. 2007

Abbreviations:

MRCA=Mountains Recreation and Conservation Authority

MEHOA=Malibu Encinal Homeowners Association

ND=Negative Declaration

MND=Mitigated Negative Declaration

CEQA=California Environmental Quality Act

CDP=Coastal development permit

Revised 3-8-07 by JAT